



GOVERNMENT OF PAKISTAN
MINISTRY OF COMMUNICATIONS
NATIONAL HIGHWAY AUTHORITY



**Procurement Status of Annual Maintenance Plans
2017-18, 2018-19 , 2019-20 & 2020-21**

As on 13th July 2021

Motorway M-4 (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	M-4 SBC	0.000	29.000	M/s Sh. Iqbal Akhtar & Co.	19.05.2020	108,990,000	50%
2	Talib Wala Road	0.000	6.000	M/s Nauman Construction Co.	20.01.2022	99,907,217	10%

Motorway M-4 (2018-19)

Sr No	Route	Engr Est	Location		Contractor Name	Contract Cost	Completion Date	Progress
			From	To				
1	M-4 NBC	138.005	43+400 26+00	52+350 27+150	M/s Nauman Construction Co.	74.253	1.05.2021	Under Mobilization
2	Talibwala Road	107.483	6+750	12+00	M/s GKG	77.710	6.12.2021	Under Mobilization

Motorway M-4 (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
2	12+00 - 18+400 Talibwala Road	117.516	3/12/2020	Approved	Approved	October 2021	178 Days	Feb-2022

Motorway M-4 (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 263+700 - 278+000	194.593	20/5/2021	To be Procured	20/10/2021	178 Days	30.06.2022
2	Km 278+000-291+000	193.332	20/5/2021	To be Procured	20/10/2021	178 Days	30.06.2022
3	Km 180+000-238+000 on SBC	71.702	20/5/2021	To be Procured	20/10/2021	178 Days	30.06.2022
4	Km 180+000-238+000 on NBC	100.112	20/5/2021	To be Procured	20/10/2021	178 Days	30.06.2022

Motorway M-2 (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 0+000-21+600 on M-2 Link road (Neela – Dulha)	103.25	20/5/2021	To be Procured	20/10/2021	178 Days	30.06.2022

Motorway M-1 (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	M-1	M-1NBC - Km. 436+200 - 454 M-1 SBC - Km. 369 - 380 M-1 SBC - Km. 416 - 421 M-1 SBC - Km. 433 - 454		M/s Abdul Hakim Khan & Sons	09.09.20	333,067,636	95%
2	M-1 NBC & SBC	416.000	421.000	M/s Lawaghar Construction Co.	30.12.19	46,960,000	98%
3	M-1	between Swabi Interchange RAMP to Swabi / Jahangira Road		M/s Lawaghar Construction Co.	30.12.19	47,690,000	100%

Motorway M-1 (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Location		Contractor Name	Contract Cost	Completion Date	Progress
				From	To				
1	M-1 (NBC &SBC)	311.871	30-1-20	460+00	505+00	M/s Hilton Const. & Engineer – M/s HRK & Co. JV	190.241	-	LOA Issued
2	M-1	198.022	30-1-20	350+00 350+00	380+00 NBC 369+00 SBC	M/s Nauman Const	117.488	07.10.2021	Letter to Commencement Issued
3	387-406 & 454-460 (NBC) 386-416 & 454-460 (SBC)	259.943	30-1-20	387+00 454+00 386+00 454+00	406+00 (NBC) 460+00 (NBC) 416+00 (SBC) 460+00 (SBC)	M/s Nauman Const.	153.080	07.10.2021	Letter to Commencement Issued
4	E-35, Km. 0 - 1	200.000	30-1-20	Not Procured till yet					

Motorway M-1 (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	377+500 - 421+00, 421+00 -432+00 & 433+00 - 460+00 (NBC & SBC)	625.293	3/12/2020	Approved	Under Process	Aug-21	178 Days	Feb-2022
2	460+00-485+00 & 485+00 -505+00 (NBC & SBC)	233.524	3/12/2020	Approved	Under Process	Aug-21	178 Days	Feb-2022

Motorway M-1 (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 420+00-460+00(NBC & SBC)	453.7	20/5/2021	To be Procured	20/10/2021	178 Days	30.06.2022
2	KM 460+00 - 505+00 (NBC & SBC)	227.283	20/5/2021	To be Procured	20/10/2021	178 Days	30.06.2022